## PROVIDING COMPREHENSIVE SEWERAGE SCHEME TO NERKUNDRAM-DIV - 145 & 148, CORPORATION OF CHENNAI

- The Estimate cost for providing comprehensive sewerage scheme to Nerkundram is Rs.100.35 crores. The Government accorded Administrative Sanction for Rs.106.55 Crores under Cooum River Eco Restoration Project of Chennai River Restoration Trust, vide G.O.(D).No.21,dt. 30.01.2017 of MA & WS (MC.I) Dept.
- The work was awarded to M/s. Nagarajan Construction Company Pvt. Ltd. (NCCPL- VRGCPL-JV) for a contract value of Rs. 56.51 crores on 18.01.2019 with the contract period of 30 months.
- The project work commenced on 24.06.2019 and the work is in progress and the Scheduled Date of Completion is 30.06.2023.



## **Status of Work:**

- Civil works under progress in 2 SPS
- Collection System 36.56 km completed out of 55.17 km
- Machine Hole 1592 nos completed out of 2176 nos
- House Service Connection 3604 Nos completed out of 5792 nos
- Pumping Main 3.22 Km completed out of 4.88 km

## **Progress till date:**

- Physical Progress -80%
- Financial Progress 60% (Rs.5994.75 Lakhs)
- On commissioning of the scheme, about 1,14,000 people will be benefitted

